

Activity No.	Phase 2A Construction Activity	Start	Finish	Maximum Estimated Vehicles Per Day	Maximum Estimated Vehicles per Month
1	Demolition of the existing Morrisons main store and car park	March 2021	June 2021	60	1200
2a	Basement construction including piling, bulk dig and concrete slab	June 2021	July 2022	180	3600
2b	Access road realignment and upgrade	November 2021	July 2022		

Activity 1 – Vehicle Split

<u>Vehicle</u>	<u>Percentage Split</u>	<u>No. of Daily Vehicle's</u>
Large Tipper	70	42
7.5 tonne lorry	5	3
Artic		
Large mobile crane		
Skip lorry	5	3
Small tipper		
Small oil tanker	5	3
Concrete mixer	5	3
Transit Van	10	6
Total	100.0%	60

Combined Activity 2 – Vehicle Split

<u>Vehicle</u>	<u>Percentage Split</u>	<u>No. of Daily Vehicle's</u>
Large Tipper	60	108
7.5 tonne lorry		
Artic	5	9

Large mobile crane		
Skip lorry	5	9
Small tipper		
Small oil tanker		
Concrete mixer	25	45
Transit Van	5	9
Total	100.0%	180